

CSOLTCP Time Line and Implementation Schedule

The alternatives for improving the City of Marion Combine Sewer discharge are as follows:

Separation of the sanitary and storm systems	\$ 9,187,300
High rate Treatment A	\$ 5,793,900
High Rate Treatment B	\$ 5,384,000
Store and Treat A	\$13,433,900
Store and Treat B	\$14,984,000

The City is recommending the sewer separation alternative.

The Plan submitted in 2000 actually requests a twenty-five year schedule. The first five year period was for improvement of the Nine Minimum Controls, upgrade of the Wastewater Treatment Plant and continued separation of the collection systems by City Personnel. The next twenty year period would focus on construction of new storm/sanitary sewers and modifications to the existing regulator system. The improvement to the Wastewater Treatment Plant is essentially complete. The nine minimum controls have been completed. Below is the new submitted schedule.

The following fifteen (15) year time period and implementation schedules are proposed for complete storm and sanitary separation:

CSOLTCP Project Commencement date	June 2005
CSOLTCP Project Completion date	June 2020
CSOLTCP Implementation Schedule	

June 2005 – June 2010

- 1 - Complete separation of Mount Vernon area CSO System
- 2- Regulator modifications and improvements.
- 3- Study Silver/Holland A and B
Study Columbia A and B
Present report on specific construction projects
for Silver/Holland and Columbia.
- 4- Complete current construction projects.
A- Bexley Avenue Sanitary Improvement
B- Waterloo Sanitary and Storm Sewer Improvement
C- Oakgrove Sanitary Replacement
D- Henry Street, Woodrow Avenue sanitary modification
E- Royal Oaks Storm/Sanitary I & I Improvements

Completion Time Line and Implementation Schedule

June 2005-June 2015

- A- Complete cleaning of Mt. Vernon Avenue 48" line from Indiana Avenue to the Qu Qua Ditch.
- B- Complete sanitary inspection and start design of additional sewers (possibly sanitary and storm)
or
- C- Request Modification of the CSOLTCP to implement alternative of HRT at either Columbia "A" or "B".

June 2005-June 2020

- A- Complete ongoing review of CSOLTCP, with a synopsis presented to Mayor, City Council and Ohio EPA in June 2018. The CSOLTCP review will be performed annually in conjunction with the preparation of the next year construction schedule.

June 2018-June 2020

- A- Complete construction projects and final report to Mayor, City Council and Ohio EPA.